

Hays County Precinct 2 E-News: June 2016 Edition



I just wanted to take a moment and update the residents of Hays County on projects that are have been completed, ones that are in construction, and those that are in the planning stage for Precinct 2.

Pass-Through Finance Projects

- **Yarrington Bridge**

- **Construction activities for the week of 6/12/2016 – 6/18/2016 are listed below:**
 - OHL poured shear keys for the beams during night closures.
 - OHL graded side slopes and areas between northbound frontage road and right of way.
 - Subcontractor Levy poured concrete drill shafts for traffic lights.
 - Subcontractor Levy continued to install electrical conduits for traffic lights and illumination.
 - OHL maintained erosion and sedimentation controls throughout the project.
 - OHL continued sweeping and vacuuming of roads for dust and debris control.

- **Anticipated activities for next week are as follows:**
 - OHL will continue to grade side slopes and areas between northbound frontage road and right of way.

Hays County Precinct 2 E-News: June 2016 Edition

- OHL will continue forming, setting reinforcing steel, and pouring concrete pavement on Yarrington Road.
- Subcontractor Levy will continue to pour concrete drill shafts for traffic lights.
- Subcontractor Levy will continue to install electrical conduits for traffic lights and illumination.
- Subcontractor RK Stevens will form and pour sidewalks and driveways.
- OHL will maintain erosion and sedimentation controls throughout the project.
- OHL will continue sweeping and vacuuming of roads for dust and debris control.

▪ FM 1626 South Project

- The county has received environmental clearance for this project and the letter of authority.
- The project contract, with Texas Sterling, is on the agenda for approval on March 8th.
- The project has a delayed start to allow for utility relocation and right of way acquisition.

TXDOT Partnership Projects

▪ Buda Truck Bypass

- The design process has begun.
- The development and approval of the environmental documentation process is progressing with the County, TXDOT, and FHWA.
- Preliminary schematic is nearing completion.

▪ FM 2001 Realignment

- Schematic design and environmental document preparation is underway.

Hays County Precinct 2 E-News: June 2016 Edition

- There is a map showing the proposed alignment at the Buda Substation. Please call in advance if you would like to look at the map. 512-262-2091.
- **FM 150 from I-35 to Arroyo Ranch Road**
- The nature and character study is underway.
- Final design and construction are pending due to the need to locate a funding source.
- **FM 967 Widening from Cole Springs Rd. to FM 1626**
- The contractor is currently performing excavation in the area of Elm Grove Ln.

Precinct 2 Completed Projects

- **FM 1626 North from FM 967 to Brodie Lane**
- **Leisurewoods Drainage Project Phase II**

SH 45 SW Project

- TXDOT has executed the Record of Decision.
- This allows the project to go to final design and begin construction.
- For detailed information, please visit the SH 45 SW website, at www.sh45sw.com

*** Projects in the Works***

- **Dacy Lane Phase II from Bebee Road to Windy Hill**
- Design and limited right-of-way acquisition has begun.

Please pass this information on to your friends and neighbors. Thank you for giving me the opportunity to serve as your Hays County Precinct 2 Commissioner. If you have any questions, please contact my office at 512-262-2091.