

Hays County Precinct 2 E-News: February 2017 Edition



I just wanted to take a moment and update the residents of Hays County on projects that have been completed, ones that are in construction, and those that are in the planning stage for Precinct 2.

Pass-Through Finance Projects

- **FM 1626 South Project**
- **Construction activities performed during the Week of 03/19/2017 – 03/25/2017 are listed below:**
 - Texas Sterling began the concrete box culvert extension on the east (downstream) side of Culvert 5, north of Oyster Creek Dr.
 - BMP installed rock filter dam on the east (downstream) side of Culvert 5, north of Oyster Creek Dr.
 - PEC set a new utility pole at Elm Grove Elementary and began the relocation of existing utility line from Oyster Creek Dr. to Elm Grove Elementary.
 - Zayo Group began installing utility poles along the west ROW from Cold Springs Rd. to FM 2770.
 - Frontier Communications (formerly Verizon) and Spectrum (formerly Time Warner Cable) were not onsite this week.

- **Anticipated activities for the next week are as follows:**
 - Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
 - Frontier to continue installing span wire on the west ROW between FM 2770 to Onion Creek and schedule a splicing date to energize the new lines.
 - PEC to complete relocating electric lines between Oyster Creek and Elm Grove Elementary and to continue removing electric lines no longer in use.
 - Zayo Group to continue installing utility poles and begin installing span wire along west ROW from Cold Springs Rd. to FM 2770.

Hays County Precinct 2 E-News: February 2017 Edition

- Spectrum (Time Warner Cable) to schedule a splicing date to energize the new lines.

TXDOT Partnership Projects

- **Buda Truck Bypass (Robert S. Light Extension)**
 - The design is ongoing.
 - The development and approval of the environmental documentation process is progressing with the County, TXDOT, and FHWA.
 - Preliminary schematic is nearing completion.
 - Right-of-way acquisition and utility relocation is ongoing
- **FM 2001 Realignment**
 - Schematic design and environmental document preparation is underway.
 - There is a map showing the proposed alignment at the Buda Substation. Please call in advance if you would like to look at the map. 512-262-2091.

Precinct 2 Completed Projects

- **FM 1626 North from FM 967 to Brodie Lane**
- **Yarrington Rd. Bridge**
- **Leisurewoods Drainage Project Phase II**
- **FM 967 Widening from Cole Springs to FM 1626**
- **Old Black Colony Rd.**
- **Dacy Ln. Turn Lane into McCormick Middle School**

SH 45 SW Project

- Construction is continuing.

Precinct 2 County Projects

*** Projects in the Works***

- **Dacy Lane Phase II from Bebee Road to Windy Hill**
 - Design and limited right-of-way acquisition has begun.

Please pass this information on to your friends and neighbors. Thank you for giving me the opportunity to serve as your Hays County Precinct 2 Commissioner. If you have any questions, please contact my office at 512-262-2091.

**Hays County Precinct 2 E-News:
February 2017 Edition**